

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
148	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/niches as per IS 1293 and IS 3854 Electronic stepped regulator complete as per specifications and directions of Engineer in charge.	No							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	5.00	--		5.00		
B	R.K.Hegdenagar								
	Ground floor		1	10.00	--		10.00		
	First Floor		1	12.00	--		12.00		
	Total Qty executed						27.00		
	Approved BOQ Qty						10.00		
	Qty to be paid now Upto 100%						10.00	213.11	2131.10
	Qty to be paid now Upto 125%						2.50	213.11	532.78
	Qty to be paid now Above 125%						14.50	213.11	3090.10

K. S. Choudhary
Contractor



Consultants

[Signature] 14/09
Assistant Engineer
Yelahanka Project Zone

[Signature] 14/9/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
BBMP, Bangalore - 52
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
149	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694; confirming to Latest amendments 2.5sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli								
		2	20		--		40.00		
		1	15		--		15.00		
		1	15		--		15.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	3	20		--		60.00		
	Kitchen	1	15		--		15.00		
	Toilets	1	15		--		15.00		
	Store	1	15		--		15.00		
	First Floor								
	For Hall	2	20		--		40.00		
	Stage	1	15		--		15.00		
	Toilets	1	20		--		20.00		
	Dressing	2	15		--		30.00		
	Total Qty executed						280.00		
	Approved BOQ Qty						143.10		
	Qty to be paid now Upto 100%						143.10	32 32	4624.99
	Qty to be paid now Upto 125%						35.78	32 32	1156.25
	Qty to be paid now Above 125%						101.13	32 32	3268.36

K. S. Choudhary
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature] 30/10/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
150	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-6944 conforming to Latest amendments As per complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
		✓ 1	20	✓			20.00	✓	
		✓ 1	15	✓			15.00	✓	
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	✓ 2	25	✓			50.00	✓	
	Kitchen	✓ 1	20	✓			20.00	✓	
	Store	✓ 1	20	✓			20.00	✓	
	First Floor								
	For Hall	✓ 1	20	✓			20.00	✓	
	Stage	✓ 1	20	✓			20.00	✓	
	Dressing	✓ 1	20	✓			20.00	✓	
	Total Qty executed						185.00		
	Approved BOQ Qty						105.40		
	Qty to be paid now Upto 100%						105.40	45.45	4790.43
	Qty to be paid now Upto 125%						26.35	45.45	1197.61
	Qty to be paid now Above 125%						53.25	45.45	2420.21

K. S. Choudhary
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

30/10

[Signature]
Assistant Executive Engineer
Yelahanka Project Zone

30/10

Project Division
Yelahanka Zone
BBMP - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
151	Supplying and fixing Metal Fan Box with Round Hook complete as per specifications and directions of Engineer in charge.	Nos							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
	For Hall	2	2				4.00		
B	R K Hegdenagar								
	Ground Floor								
	For Hall	6					6.00		
	First Floor								
	For Hall	3					3.00		
	Stage	3					3.00		
	Room	2					2.00		
	Total Qty executed						18.00		
	Approved BOQ Qty						10.00		
	Qty to be paid now Upto 100%						10.00	85.85	858.50
	Qty to be paid now Upto 125%						2.50	85.85	214.63
	Qty to be paid now Above 125%						5.50	85.85	472.18

K. S. Chowdary
Contractor



Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Project Zone
24/05/22
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
152	Supplying and fixing Trivector meter suitable for operation LT operation and CT operated meter in polycarbonate body in class 0.5 accuracy as per IS 14697 and completely wired complete as per specifications and directions of Engineer in charge	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	1	--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Nos	1	1	--		1.00		
							2.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						2.00		
	Qty to be paid now						2.00	3686.50	7373.00

K.S.Chouharedy

Contractor



Consultants

3/11

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate in Rs	Amount in Rs.
100	Supplying and fixing of LED type panel board indicating lamp with required accessories by 220V A.C. 50 Hz 12/24V D.C (440/36) complete as per specifications and directions of Engineer in charge	Each							
	Measurement Recorded on								
A	12/24V D.C								
	12/24V D.C								
B	R.K. Hegde Nagar						1.00		
	Hegde Nagar								
							1.00		
	Total Qty executed						2.00		
	Approved BOD Qty						1.00		
	Qty to be paid now Upto 100%						1.00	434.30	434.30
	Qty to be paid now Upto 125%						0.25	434.30	108.58
	Qty to be paid now Above 125%						0.75	445.42	334.07

K.S. Chattervedi
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
154	Supplying and fixing of Group A, regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB'S single phase/ 3 phase / single door with powder coated painting made out of SWG MS enclosute 12 way SP & N complete as per specifications and directions of Engineer in charge.	Nos							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli								
		1	1		--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Nos							
		1	1		--		1.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						3.00		
	Qty to be paid now						2.00	1222.10	2444.20

K.S.Chowdureddy
Contractor.



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
155	Supply and fixing miniature circuit breakers on the existing MCB distribution boards using necessary fixing materials and "C" type curve, Indicator ON/OFF energy cross -3 with as required confirming to IEC 60898 5-32 AMPS DP complete as per specifications and directions of Engineer in charge	Nos							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
		1	5		--		5.00		
B	R.K.Hegdenagar								
	Ground Floor	Nos							
		1	5		--		5.00		
	First Floor	Nos							
		1	5		--		5.00		
	Total Qty executed						15.00		
	Approved BOQ Qty						11.00		
	Qty to be paid now Upto 100%						11.00	918.09	10098.99
	Qty to be paid now Upto 125%						2.75	918.09	2524.75
	Qty to be paid now Above 125%						1.25	918.09	1147.61

K.S. Chowdary
Contractor



[Signature]
Assistant Engineer 3/11
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer. 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
156	Supplying, fixing and wiring earth electrode for grounding conduits, I.C. cutouts and others equipments on the meter board using 40mm dia 2 90mm long buried in a pit. the pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit ect, is to be established through GI wire of size as ISI specification 7.3.3 of IS 732 using 12mm dia bolt, nut, washers and check nuts ect... the pipe shall have 16 through holes of 122mm dia complete as per specifications and directions of Engineer in charge.	No							
Measurement Recorded on:									
B	R.K.Hegdenagar	Nos							
	Ground Floor	1	1				1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty						1.00		
	Qty to be paid now						1.00	3029.70	3029.70

K.S. Chowdary
Contractor



[Signature] 30/10
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBM, Assistant Executive Engineer 02
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
157	Supplying and running of GI copper strips for grounding connections, using necessary fixing materials as required 25 x 3mm GI strip complete as per specifications and directions of Engineer in charge.	Mtr							
	Measurement Recorded on:								
B	R K Hegdenagar Ground Floor	Mtrs	1	26			26.50		
	Total Qty executed						26.50		
	Approved BOQ Qty						25.05		
	Qty to be paid now Upto 100%						25.05	75.75	1897.54
	Qty to be paid now Upto 125%						0.45	75.75	34.09

K. S. Chowdary
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Engineer
Project Division
Yelahanka Zone
BMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
158	Supplying and fixing of slim box Fitting, made out of CRCA sheet metal body with locking type holder completely wired Excluding Ballast & Fluorescent Tube 1X4' Tube light Fitting complete as per specifications and directions of Engineer in charge	Nos							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli						5.00		
		5							
B	R K Hegdenagar								
	Ground Floor	Nos					25.00		
	Ground Floor	25					15.00		
	First Floor	15					45.00		
	Total Qty executed						45.00		
	Approved BOQ Qty						45.00	303.00	13635.00
	Qty to be paid now								

K.S. Chowdareddy
Contractor



Consultants

[Signature] 30/11/10
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
159	Supplying capacitor type ceiling fan complete with down rod blades shackle, canopies etc, for operation on 230 volts, 50 cycles, single phase AC supply conforming to ISS-374-1979 and with double ball bearing system 48" sweep (1200mm) complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli	4	1		--		4.00		
B	R.K Hegdenagar								
	Ground Floor	6			--		6.00		
	For Hall								
	First Floor								
	For Hall	3			--		3.00		
	Stage	3			--		3.00		
	Room	2			--		2.00		
	Total Qty executed						18.00		
	Approved BOQ Qty						15.00		
	Qty to be paid now Upto 100%						15.00	2110.90	31663.50
	Qty to be paid now Upto 125%						3.00	2110.90	6332.70

K.S. Chowdary
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
160	Supply Exhaust fan if 1440 RPM of (12") size with dracket blades complete for light duty suitable to -operate on 230V 50Hz, supply complete as per specifications and directions of Engineer in charge	Each							
Measurement Recorded on:									
B	R K Hegdenagar								
	Hegade Nagar								
	Ground Floor								
	For Toilet	1	2				2.00		
	First Floor	1	2				2.00		
	For Toilet	1	2				2.00		
	Total Qty executed						4.00		
	Approved BOQ Qty						4.00		
	Qty to be paid now						4.00	1212.00	4848.00

K. S. Chowdareddy

Contractor



Consultants

[Signature] 4/11
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
161	Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate Lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB cutout with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING facility 600mmX600mmX170mm complete as per specifications and directions of Engineer in charge.	Sqcm							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli								
		1	1		--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	sqcm							
	Ground Floor	Nos							
	For Hall	1	1		--		1.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						1.00		
	Qty to be paid now Upto 100%						1.00	12201.81	12201.81
	Qty to be paid now Upto 125%						0.25	12201.81	3050.45
	Qty to be paid now Above 125%						0.75	12201.81	9151.36

K.S. Choudhary
Contractor


 Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
162	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint (49/6.39) 75x75x6mm complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli	1	4		-		4.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Mtr							
	Ground Floor	1	4		-		4.00		
	For Hall						8.00		
Total Qty executed							4.00		
Approved BOQ Qty							4.00	479.75	1919.00
Qty to be paid now Upto 100%							1.00	479.75	479.75
Qty to be paid now Upto 125%							3.00	479.75	1439.25
Qty to be paid now Above 125%									

K.S. Chowdary
Contractor


 Technocrats Consultants
[Signature]
 Assistant Engineer
 Yelahanka Project Zone

[Signature] 20/10
 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 BRMP Bangalore - 92
 Assistant Executive Engineer
 Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
163	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron, and M.S. flat with bolts, washers etc. and painted with 2 coats of red oxide and then two coats of approved paint (49/6.39) 75x150x50x6mm C channel concrete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI Dasarahalli								
		1	4				4.00		
B	R K Hegdenagar Hegade Nagar Ground Floor Por Hall	Mtr							
		1	4				4.00		
	Total Qty executed						8.00		
	Approved BOQ Qty						4.00		
	Qty to be paid now Upto 100%						4.00	654.48	2617.92
	Qty to be paid now Upto 125%						1.00	654.48	654.48
	Qty to be paid now Above 125%						3.00	654.48	1963.44

K.S. Choudhary
Contractor


 INFRA TECHNOCRATS CONSULTANTS
 Consultants

Booroo 24/10
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
BBMP Bangalore - 02

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
164	Supplying and Fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete, protection of Overload and Short circuit with thermal Magnetic/Microprocessed release and Earth Fault as per IS-13947. (icu =lcs) (53/4.12) 63/100Amps 25kA complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
B	R.K.Hegdenagar	1	4		--		4.00		
	Hegade Nagar	Each							
	Ground Floor								
	For Hall	1	4		--		4.00		
	Total Qty executed						8.00		
	Approved BOQ Qty						2.00		
	Qty to be paid now Upto 100%						2.00	5867.09	11734.18
	Qty to be paid now Upto 125%						0.50	5867.09	2933.55
	Qty to be paid now Above 125%						5.50	5867.09	32269.00

K.S. choudhary
Contractor


 Technocrats Consultants
 Bangalore

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
BBMR Bangalore - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
165	Supplying and fixing Trivector meter suitable for operation LT operation and CT operated meter in polycarbonate body in class 0.5 accuracy as per IS 14697 and completely wired complete as per specifications and directions of Engineer in charge.	Each							
	Measurement Recorded on:								
A	DASARAHALLI								
	Dasarahalli								
		1	1				1.00		
B	R.K. Hegdenagar								
	Hegade Nagar	Each							
	For Hall	1					1.00		
							2.00		
	Total Qty executed						4.00		
	Approved BOQ Qty						2.00	3815.78	7631.56
	Qty to be paid now								

K. J. Choudhary
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
166	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C (48/6.36) complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
			1	1			1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Each							
	For Hall	1	1				1.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						2.00		
	Qty to be paid now						2.00	446.42	892.84

K.S. Choudhary
Contractor



Consultants

[Signature] 4/11

Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division

Yelahanka Zone
Assistant Executive Engineer
Yelahanka Project Zone - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
167	Supplying, fixing and wiring 50/5 to 1000/5Amps 5VA burden Current Transformer Class 0.5 accuracy with Tape Wound (48/6.32) complete as per specifications and directions of Engineer in charge	Each							
Measurement Recorded on:									
B	R K Hegdenagar Hegade Nagar	Each							
	For Hall	1	1				1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty						2.00		
	Qty to be paid now						1.00	727.20	727.20

K. S. Choudhary
Contractor


[Signature]
 Assistant Engineer
 Yelahanka Project Zone

[Signature]
 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 Assistant Executive Engineer
 Yelahanka Project Zone - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
168	Supplying of 1.1 KV LT UG cable having aluminium conductor PVC insulated, extruded inner sheathed, galvanised, steel strip (except 2Cx 10Sq.mm wire armoured) Confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1998 & confirming to the attached GTP of GROUP-A (62/7.4) 4 core 16 sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
B	R K Hegdenagar Hegade Nagar	Mtr							
			1	30.00	--		30.00		
	Total Qty executed						30.00		
	Approved BOQ Qty						30.00		
	Qty to be paid now						30.00	151.50	4545.00

K. S. Choudhary
Contractor


 Technocrats Consultants
Bangalore

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBM, Bangalore - 92

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
100	Labour charges for laying of 1.1 KV class UG cable in existing trench (SI pipe / stoneware pipe / on wall / on pole as required in existing trench/duct (60/7.8) 25 sqm to 75 sqm complete as per specifications and directions of Engineer in charge	Mtr							
Measurement Recorded on:									
5	R. K. Hegdenager Hegdenager	Mtr							
		1	1	30.00	-		30.00		
	Total Qty executed						30.00		
	Approved BOQ Qty						30.00		
	Qty to be paid now						30.00	15.66	469.65

K. S. Choudhury
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer - 92
Yelahanka Project Zone